EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of drain connecting Bhagya to Sonnenpowda layout in ward No. 8, Kodipahalli.
2	Amount of Work Portion	19.00 Lakhs
3	Estimated Cost	19.00 Lakhs
4	Name of contractor	Gnanadeva Reddy
5	Agreement No.	240/15-16 dtd 28.2.16
6	No. and date under which work order issued	KR/BTP/KDMP/E-PMC/240/15-16 dtd 28/2/16
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	24-05-2016
9	Date of receipt of application in the sub division office	24-05-2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	180 days
15	Date of recommending time limit applied for	180 days.
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	100 %.
18	Probable time required for completion of remaining work	180 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	~~Laborers work to be carried out in~~ water cond'tion. Leave, EOT may kindly be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92